

**GOVERNMENT OF TELANGANA
ABSTRACT**

PMGSY Ph XA- Package No.AP-01-XA-104 – Adilabad- "Road from Karjavelly to Motlaguda at 17/0 to 28/8, Bejjur mandal in Adilabad District"- According Extension of Agreement Time up to 31.12.2017 without penalty – Orders - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 415

Dated: 12-06-2017
Read the following:-

1. G.O.Ms.No.96, PR&RD (Progs.II) Dept., dated:16.03.2013.
2. G.O.Rt.No.214, PR&RD (Prog.II) Dept., dated.14.03.2016.
3. From the CE, PR, Hyd, Lr.No.AEE/DEEIII/PMGSY Ph XA 104/Karjelly to Motlaguda, dt.18.05.2017.

<<<>>>

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 3rd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 31.12.2017 without imposing penalty in respect of work "Road from Karjavelly to Motlaguda at 17/0 to 28/8, Bejjur mandal in Adilabad District" under PMGSY-XA, as the delay is not attributed to the contractor and which is due to forest clearance problem.

2. The Engineer-in-Chief, Panchayat Raj and Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)**

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Chief Engineer, Panchayat Raj, Hyderabad.
Copy to:
The OSD to Minister (PR&RD).
SF/SC.

//FORWARD BY ORDER//

SECTION OFFICER